CONSTRUCTION INSPECTION CHECK-OFF LIST FOR STORMWATER MANAGEMENT PONDS

1	STAGE	DESIGN	GEOTECHNIC	COUNTY	MNCPPC
	STACE	ENGINEER (DE)	AL ENGINEER	INSPECTOR	WIIVOI 1 O
		LITOINELIT (DL)	(GEO)	INOI LOTOIX	OTHER
* MAND	ATORY NOTIFICATION: Inspection and approval by the parties indicated is required at	INITIALS/DATE	INITIALS/DATE	INITIALS/DATE	INITIALS/DATE
	these points prior to proceeding with construction. The permittee is required to give the required		INTIALS/DATE	INTIALS/DATE	INTIALS/DATE
	on parties twenty-four (24) hours notice (DPS telephone 240/777-6210). The DPS inspector				
	ve an inspection, provided the design engineer and/or geotechnical engineer makes the				
	inspection per a prior scheduled arrangement which has been confirmed with the DPS				
	r. Work completed without the necessary party's approval may result in the permittee				
	p remove and reconstruct the unapproved work. The permittee must maintain a "record set"				
_	ved SC/SM plans on-site.				
1.	Pre-construction meeting & field review of tree save flagging/tree protection	*	*	*	*
2.	Sediment control installation			*	
3.	Dewatering (GEO) and stream diversion (DE)	*	*	*	
4.	Clearing, grubbing, subgrade preparation		*	*	
5.	Core trench excavation and dewatering, if required (GEO)		*	*	
6.	Core trench dimensions, location (DE) or (GEO), backfill and compaction tests (GEO)	*	*	*	
7.	Construction of principal spillway and riser:	*	*	*	
	7a Barrel class. (ASTM C361) (DE)				
	- Pipe certification from supplier (DE)				
	- Pipe assembled in place on acceptable subgrade (GEO)				
	- Watertight joints (DE)				
	- Articulated joint 4 feet from riser (DE)				
	- Lifts, compaction, soil material (GEO)				
	- Location, dimensions (DE)				
	7b Concrete cradle dimensions (DE)	*	*	*	
	- Concrete strength tests (GEO)				
	7c Anti-seep collars (location, collar dimensions and re-bar size) (DE)	*	*	*	
	- Concrete strength tests (GEO)				
	7d Filter diaphragm gradation and dimensions (if applicable) (GEO)		*	*	
	7e Riser footing subgrade (GEO), dimensions, re-bar (DE)	*	*	*	
	- Concrete strength tests (GEO)				

	7f. Precast Riser:	*		*	
	 Shop drawings approved by DE, accepted by County 				
	- Visual inspection of riser (no cracks, spaulding, exposed steel, incorrect				
	dimensions, honeycombing) (DE)				
	- Certification from supplier (DE)				
	- Watertight joints (DE)				
	- Wall and opening dimensions per plan (DE)				
	7g. Cast-In-Place Riser:	*	*	*	
	- Wall and opening dimensions per plan (DE)				
	- Re-bar size, number, spacing acceptable (DE)				
	- Concrete testing and certification (GEO)				
	- Watertight joints (DE)				
	- Extreme weather provisions (DE) 7h. Valve/orifice plate installation (DE). Note: may be delayed for SC purposes.	*		*	
0	, , , , , , , , , , , , , , , , , , ,		*	*	
9.	Backfilling of principal spillway (GEO)	*	*	*	
9.	Underdrain (if applicable) location (DE), pipe size (DE), filter cloth (DE), gravel (DE), field adjustments (GEO).				
10.	Channelization work and pond outfall protection (DE) or (GEO)	*		*	
11.	Diversion of stream through principal spillway (DE)	*	*	*	
12.	Construction of embankment	*		*	
12.	- Lifts, compaction, soil material (GEO)				
	- Location, dimension (DE)				
13.	Construction of emergency spillway in cut (DE)	*		*	
14.	Field verification of constructed contours (DE)	*		*	
15.	Permanent vegetative stabilization, delivery tickets from supplier			*	
16.	Submit record drawing and documentation (DE) and (GEO)	*			
17.	<u> </u>	*		*	
18.	Other items. (Set valve(s) to design opening values, if required) (DE)	*	*	*	
IÓ.	Final inspection (DE) and (GEO)				

- 1. Permittee to supply Design Engineer with delivery tickets for all materials used in Pond construction, for submission with the as-built package. DPS Inspection Telephone: (240) 777-6210
- 2. See construction specifications this plan for detailed requirements.
- 3. A copy of this completed checklist must be submitted as part of the stormwater management as-built package.

MNCP&PC Inspection Telephone: (301) 495-4571